



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Adopt resolution authorizing the City Manager to accept the improvements under the Streetlight Completion Project – Phase II contract and direct the Electric Utility Director to file a notice of completion with the County Recorder's Office (EUD)

MEETING DATE: February 20, 2002

SUBMITTED BY: Electric Utility Director


RECOMMENDED ACTION: That the City Council adopt a resolution authorizing the City Manager to accept the improvements under the Streetlight Completion Project – Phase II contract and direct the Electric Utility Director to file a notice of completion with the County Recorder's Office.


BACKGROUND INFORMATION: The contract was awarded to Tim Paxin's Pacific Excavation, Inc., Elk Grove, CA on June 6, 2001, in the amount of \$367,221.00. On September 19, 2000, the City Council approved an addendum in the amount of \$37,949.25 which expanded the scope of the contract making the contract amount \$405,170.25. During construction an unmarked water line was penetrated during the boring process. The contractor has billed the City an additional \$3,200.00 (extra work) for costs to the contractor resulting from this incident. The Public Works Department's Water Division will be funding this added cost.

The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 22, 2002, with the actual completion date being January 15, 2002. The final contract price including addendum and extra work was \$413,266.25. The difference between the contract amount and the final contract price (\$4,896.25), excluding extra work, is due to adjustments in contract quantities (primarily boring and installing conduits as well as additional streetlight foundations) to pay the contractor for actual work performed.

FUNDING: Business Unit #161672, Streetlight Completion project (\$410,066.50)
Account # 18052.7720, Damage to Property (\$3,200.00)

Funding Approval: 
Vicky McAthle, Finance Director


Alan N. Vallow
Electric Utility Director

PREPARED BY: Hans Hansen, Manager, Engineering and Operations

ANV/HH/lst
c: City Attorney

APPROVED:


H. Dixon Flynn - City Manager

RESOLUTION NO. 2002-35

A RESOLUTION OF THE LODI CITY COUNCIL
ACCEPTING IMPROVEMENTS UNDER THE
STREETLIGHT COMPLETION PROJECT – PHASE II, AND
FURTHER AUTHORIZING AND DIRECTING THE
ELECTRIC UTILITY DIRECTOR TO FILE A NOTICE OF
COMPLETION WITH THE COUNTY RECORDER

=====

NOW, THEREFORE, BE IT RESOLVED that the City Council of the City of Lodi does hereby accept the improvements under the Streetlight Completion Project – Phase II contract; and

BE IT FURTHER RESOLVED, that the Electric Utility Director is hereby authorized and directed to file a Notice of Completion with the County Recorder's office.

Dated: February 20, 2002

=====

I hereby certify that Resolution No. 2002-35 was passed and adopted by the City Council of the City of Lodi in a regular meeting held February 20, 2002, by the following vote:

AYES: COUNCIL MEMBERS – Hitchcock, Howard, Land, Nakanishi, and Mayor Pennino

NOES: COUNCIL MEMBERS – None

ABSENT: COUNCIL MEMBERS – None

ABSTAIN: COUNCIL MEMBERS – None


SUSAN J. BLACKSTON
City Clerk