



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Aboveground Vaulted Fuel Storage Tank, 125 North Stockton Street, Contract

MEETING DATE: February 17, 1993

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Aboveground Vaulted Fuel Storage Tank, 125 North Stockton Street" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to SEMCO of Modesto, California, on September 2, 1992, in the amount of \$14,543.65. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was December 15, 1992, and the actual completion date was January 21, 1993. The final contract price was \$15,710.65. The difference between the contract amount and the final contract price is mainly due to adding another shutoff switch with some additional wiring, and equipping the gas pump with Phase II Recovery hardware to conform to the San Joaquin County Air Pollution Control District's regulations.

FUNDING:	Originally Budgeted:	1989/90
	Budgeted Fund:	Capital Outlay Reserve
	Current Appropriation:	\$29,850.86 (March 1992)
	Total Project Estimate:	\$18,500.00 (this phase)
	Bid Opening Date:	August 19, 1992


 Jack L. Ronsko
 Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WNF/lm

cc: Purchasing Officer
Parks and Recreation Director
Building and Equipment Maintenance Superintendent

APPROVED


 THOMAS A. PETERSON
 City Manager



CC:1