



## CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Lane Line Painting,  
Various Streets, 1990, Contract.

MEETING DATE: April 3, 1991


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements for  
"Lane Line Painting, Various Streets, 1990" and  
direct the Public Works Director to file a Notice  
of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Traffic Limited,  
Lodi on November 7, 1990, in the amount of  
\$16,892.23. The contract has been completed  
in substantial conformance with the  
specifications approved by the City Council on October 17, 1990.

The contract completion date was December 14, 1990, and the actual  
completion date was March 7, 1991. The delay in completing the project  
was due to the City placing a "Temporary Suspension of Work" until the  
weather was more conducive to the application of paint on traffic  
stripes.

FUNDING:	Originally Budgeted	\$20,450.00
	Budgeted Fund	10
	Final Project Cost	\$16,892.53

  
Jack L. Ronsko  
Public Works Director

JLR/GB/sh

Prepared by Glen Baltzer, Street Superintendent

cc: Purchasing Officer  
Street Superintendent

APPROVED: 

THOMAS A. PETERSON  
City Manager



CC-1