



**CITY OF LODI
COUNCIL COMMUNICATION**

AGENDA TITLE: Accept Improvements Under Contracts for Lane Line Painting, Various City Streets, 2002 and 2003

MEETING DATE: April 21, 2004

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the Lane Line Painting, Various City Streets, 2002 and 2003 contracts.

BACKGROUND INFORMATION: The 2002 project was awarded to Centerline Striping Company, Inc., of Elk Grove on November 5, 2002, in the amount of \$16,965.44. The contract has been completed in substantial conformance with the specifications approved by the City Council. The contract completion date was May 13, 2003. The final contract price was \$22,365.81. The difference between the original contract price and the final contract price resulted from an increase in the original linear footage to be painted. Centerline Striping Company, Inc., had not billed the City for this project until March of 2004.

The 2003 project was awarded to Safety Striping Service, Inc., of Visalia, on October 20, 2003, in the amount of \$20,704.38. The contract has been completed in substantial conformance with the specifications approved by the City Council. The contract completion date was March 11, 2004. The final contract price was \$26,356.78. The difference between the original contract price and the final contract price was due to the painting of an additional 28,262 feet of bike lanes, which had originally been bid as an optional item.

Following acceptance by the City Council, the City Engineer will file Notices of Completion with the County Recorder's office.

FUNDING: Traffic Control Maintenance 2003/2004 Operating Budget
 2002 Contract Amount: \$22,365.81
 2003 Contract Amount: \$26,356.78

Richard C. Prima, Jr.
Public Works Director

Prepared by Curt Juran, Assistant Street Superintendent
 RCP/CJ/dsg
 cc: Joel Harris, Purchasing Officer
 George M. Bradley, Street Superintendent

APPROVED:

H. Dixon Flynn, City Manager