



**CITY OF LODI
COUNCIL COMMUNICATION**

AGENDA TITLE: Accept Improvements Under Contract for Alley South of Pine Street Wastewater Main Rehabilitation Project (Church Street to Hutchins Street)

MEETING DATE: April 21, 2004

PREPARED BY: Public Works Director


RECOMMENDED ACTION: That the City Council accept the improvements under the "Alley South of Pine Street Wastewater Main Rehabilitation Project (Church Street to Hutchins Street)" contract.

BACKGROUND INFORMATION: The project was awarded to J.F. Pacific Liners, Inc., of Vacaville, on October 15, 2003, in the amount of \$96,069.10. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 6, 2004, and the actual completion date was January 9, 2004. The contractor was assessed three days of liquidated damages at \$500 per day. The final contract price was \$96,027.09. Minor adjustments in the contract quantities and a contract change order for an additional set-up cost offset the deduction caused by the liquidated damages.

Following acceptance by the City Council, the City Engineer will file a Notice of Completion with the County Recorder's office.

FUNDING: Budgeted Fund: Wastewater Utility Capital Outlay Fund
Contract Amount: \$96,027.09



Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer

RCP/WKF/pmf

cc: Joel Harris, Purchasing Officer
Assistant Water/Wastewater Superintendent
Senior Civil Engineer Swimley

APPROVED:


H. Dixon Flynn, City Manager