



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for Traffic Signal and Street Lighting Improvements at Century Boulevard and Ham Lane

MEETING DATE: November 5, 2003

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal and Street Lighting Improvements at Century Boulevard and Ham Lane" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Northern Electric of Lodi on April 21, 2003, in the amount of \$141,036. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 10, 2003, and the actual completion date was September 10, 2003. The final contract price was \$143,432. The difference between the contract amount and the final contract price is mainly due to a contract change order which removed and replaced existing pull boxes, increased the quantity of pavement markings and replaced the attachment hardware on a new sign.

FUNDING: Budgeted Fund: Transportation Development Act Fund \$77,500
Local Streets Impact Fees \$65,932
Contract Amount: \$143,432

Richard C. Prima, Jr.
Public Works Director

Prepared by Wes Fujitani, Senior Civil Engineer

RCP/WKF/pmf

cc: Purchasing Officer
Streets Superintendent
Senior Traffic Engineer

APPROVED: _____

Janet Korb
City Manager