



## CITY OF LODI

## COUNCIL COMMUNICATION

**AGENDA TITLE:** Acceptance of Improvements Under Kofu Park Sports Lighting,  
1145 South Ham Lane Contract

**MEETING DATE:** February 5, 1992

**PREPARED BY:** Public Works Director

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Kofu Park Sports Lighting, 1145 South Ham Lane" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Central Sierra Electric Co., Inc. of Jackson on July 17, 1991 in the amount of \$50,953.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 19, 1991, and the actual completion date was November 15, 1991. The final contract price was \$49,253.00. The difference between the contract amount and the final contract price is mainly due to the City providing the Musco "pole top" system instead of having the contractor furnish it.

**FUNDING:** Originally Budgeted: 1986  
Budgeted Fund: Capital Outlay Reserve  
Current Appropriation: \$115,589.50  
Total Project Estimate: \$105,000.00  
Bid Opening Date: May 15, 1991

  
Public Works Director  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKE/lm

cc: Purchasing Officer  
Parks and Recreation Director  
Traffic Engineering Assistant

APPROVED. 

THOMAS A. PETERSON  
City Manager

10-1078  
recycled paper

CC-1