



# CITY OF LODI COUNCIL COMMUNICATION

**AGENDA TITLE:** Accept Improvements Under Contract for City of Lodi Public Library Lighting Retrofit Project

**MEETING DATE:** May 21, 2008

**PREPARED BY:** Public Works Director

**RECOMMENDED ACTION:** Accept the improvements under the "City of Lodi Public Library Lighting Retrofit Project" contract.

**BACKGROUND INFORMATION:** The project was awarded to Quantum Energy Solutions, of Rancho Murieta, on November 21, 2007, in the amount of \$36,967. The contract has been completed in substantial conformance with the plans and specifications approved by City Council.

The contract completion date was March 3, 2008, and the actual completion date was April 23, 2008. The difference was due primarily to equipment and material delivery delays and scheduling difficulties. The final contract price was \$33,329, due to a deduct to eliminate the reflectors from many lighting fixtures, saving the City of Lodi \$3,638.

Following acceptance by the City Council, as required by law, the City Engineer will file a Notice of Completion with the County Recorder's office. The notice serves to notify vendors and subcontractors that the project is complete and begins their 30-day period to file a stop notice requiring the City to withhold payments from the prime contractor in the event of a payment dispute.

**FISCAL IMPACT:** The City anticipates saving approximately \$1,000 per month of energy costs at the Library.

**FUNDING AVAILABLE:** Public Benefit Funds (164605)

F. Wally Sandelin  
Public Works Director

Prepared by Dennis J. Callahan, Fleet and Facilities Manager

FWS/DJC/pmf

cc: Purchasing  
Nancy Martinez, Library Services Director  
Rob Lechner, Manager of Customer Services and Programs

APPROVED:

Blair King, City Manager