



## CITY OF LODI COUNCIL COMMUNICATION

**AGENDA TITLE:** Accept Improvements Under Contract for Sacramento Street Water Main Installation Project, Lodi Avenue to Alley South of Lodi Avenue

**MEETING DATE:** June 3, 2009

**PREPARED BY:** Public Works Director

---

**RECOMMENDED ACTION:** Accept the improvements under the Sacramento Street Water Main Installation Project, Lodi Avenue to Alley South of Lodi Avenue contract.

**BACKGROUND INFORMATION:** The contract for this project was awarded to G&L Brock Construction, of Stockton, on January 21, 2009, in the amount of \$25,735.28.

This project consisted of trenching and installing approximately 204 linear feet of 8-inch ductile iron pipe and other incidental and related work, all as shown on the plans and specifications for the project. This section of the water pipe at Lodi Avenue and Sacramento Street was identified as needing improvements in the 1990 Water Master Plan prepared by the City's consultant, Psomas. The installation of this water main will rectify the existing water system deficiencies in the area and provide more reliable fire protection to the surrounding properties.

The contract completion date was April 13, 2009, and the actual completion date was April 10, 2009. The final contract price remained unchanged from the original contract amount of \$25,735.28.

Following acceptance by the City Council, as required by law, the City Engineer will file a Notice of Completion with the County Recorder's office. The notice serves to notify vendors and subcontractors that the project is complete and begins their 30-day period to file a stop notice requiring the City to withhold payments from the prime contractor in the event of a payment dispute.

**FISCAL IMPACT:** There will be a slight increase in the long-term maintenance of the added water pipe.


**FUNDING AVAILABLE:** Funding for this project is included in the FY 08/09 Budget in the Water Capital Fund (181).

  
\_\_\_\_\_  
F. Wally Sandelin  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer  
cc: Water Services Manager  
Senior Civil Engineer Chang

---

APPROVED:



Blair King, City Manager