



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Zupo Field Backstop and Fencing,
350 N. Washington Street, Contract

MEETING DATE: June 19, 1991


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Zupo Field Backstop and Fencing" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Scrimsher and Mineni Construction of Modesto on January 2, 1991 in the amount of \$35,921.39. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 8, 1991, and the actual completion date was June 10, 1991. The final contract price was \$43,897.23. The difference between the contract amount and the final contract price is mainly due to a redesign of the backstop to reduce the size of the posts.

FUNDING	Originally Budgeted:	1988/89
	Budgeted Fund:	Capital Outlay Reserve
	Current Appropriation:	\$46,934.19
	Total Project Estimate:	\$46,000.00
	Bid Opening Date:	11/14/90


Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/mt

cc: Purchasing Officer
Parks and Recreation Director

APPROVED: _____

THOMAS A. PETERSON

