



# CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Sacramento Street Overlay,  
Lockeford Street to Turner Road Contract

MEETING DATE: November 6, 1991


PREPARED BY: Public Works Director

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Sacramento Street Overlay, Lockeford Street to Turner Road" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office and appropriate .000.00 from the Transportation Development Act fund to complete the project.

**BACKGROUND INFORMATION:** The contract was awarded to Teichert Construction of Lodi on May 15, 1991 in the amount of \$230,084.25. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 20, 1991, and the actual completion date was August 20, 1991. The final contract price was \$241,060.70. The difference between the contract amount and the final contract price is mainly due to additional storm drain and paving work which was done to improve the area.


<b>FUNDIN</b>	1990
Budgeted Fund:	Transportation Development Account/ Transportation Partnership (SB 300), and Sewer Utility Fund
Current Appropriation:	\$243,000.00
Total Project Estimate:	\$267,000.00
Bid Opening Date:	4/17/91

  
Jack L. Ronsko  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

cc: Purchasing Officer  
Street Superintendent

APPROVED: \_\_\_\_\_

  
THOMAS A. PETERSON  
City Manager



CC-1