



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Stockton Street Water Main, Lockeford Street to Donner Way Contract

MEETING DATE: December 4, 1991


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Stockton Street Water Main, Lockeford Street to Donner Way" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Teichert Construction of Stockton on September 4, 1991 in the amount of \$77,487.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was December 4, 1991, and the actual completion date was November 14, 1991. The final contract price was \$81,430.00. The difference between the contract amount and the final contract price is mainly due to additional paving past the trench limits to fill low areas in the pavement.

FUNDING: Originally Budgeted: 1990/91
Budgeted Fund: Water Capital Outlay
Current Appropriation: \$115,000
Total Opening Estimate: \$99,000, 1991


Jack L. Ronsko
Public Works Director
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lw

cc: Purchasing Officer
City Attorney

APPROVED: 

THOMAS A. PETERSON
City Manager



CC-