



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Demolition of Elevated Water Storage Tank, 114 North Main Street, Contract

MEETING DATE: July 1, 1992

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Demolition of Elevated Water Storage Tank, 114 North Main Street" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Ruff Stuff of Stockton on April 15, 1992 in the amount of \$28,000. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 6, 1992, and the actual completion date was June 5, 1992. The final contract price was \$29,700. The difference between the contract amount and the final contract price is mainly due to a change order for extra work of demolition not originally in the scope of work.

FUNDING:	Originally Budgeted:	1990/1991
	Budgeted Fund:	Water Capita; Outlay
	Total Project Estimate:	\$55,000
	Bid Opening Date:	April 8, 1992

Richard (A. Ronsko)
 for Jack L. Ronsko
 Public Works Director

Prepared by Mark Lindseth, Associate Civil Engineer

JLR/ML/lm

cc: Purchasing Officer

APPROVED: _____

Thomas A. Peterson

THOMAS A. PETERSON
City Manager

-cum

CC-1