



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Traffic Signal and Lighting Installation at Lodi Avenue/Lower Sacramento Road Contract

MEETING DATE: August 21, 1991


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal and Lighting Installation at Lodi Avenue/Lower Sacramento Road" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Collins Electric of Stockton on February 6, 1991 in the amount of \$73,500.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 24, 1991, and the actual completion date was July 24, 1991. The final contract price was \$74,385.00. The difference between the contract amount and the final contract price is mainly due to the addition of opticom equipment and the substitution of metal signal heads for the polycarbonate heads called for in the specifications. Failures had been noticed in previous polycarbonate head installations.

FUNDING: Originally Budgeted: 1988
Budgeted Fund: Federal Aid Urban
Current Appropriation: \$86,400
Total Project Estimate: \$86,400


for Jack L. Ronsko
Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer

JLR/WF/c11

cc: Purchasing Officer

APPROVED: 

THOMAS A. PETERSON
City Manager

