



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Almond Drive Curb, Gutter and Sidewalk, 1100' E/Songbird Place to 1300' E/Songbird Place Contract

MEETING DATE: November 18, 1992


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Almond Drive Curb, Gutter and Sidewalk, 1100' E/Songbird Place to 1300' E/Songbird Place" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Co. of Lodi on August 19, 1992 in the amount of \$28,808.25. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 18, 1992, and the actual completion date was November 9, 1992. The final contract price was \$29,503.38. The difference between the contract amount and the final contract price is mainly due to minor differences in the contract pay quantities and the engineer's estimate.

FUNDING: Originally Budgeted: 1992
Budgeted Fund: Gas Tax
Current Appropriation: \$33,000
Total Project Estimate: \$32,500


Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Street Superintendent

APPROVED: 

THOMAS A. PETERSON
City Manager

THE CITY OF LODI

CC-1