



TM

CITY OF LODI COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for 2011 Extruded Thermoplastic Traffic Stripes, Various City Streets Project

MEETING DATE: February 1, 2012

PREPARED BY Public Works Director

RECOMMENDED ACTION: Accept improvements under contract for 2011 extruded thermoplastic traffic stripes, various City streets project.

BACKGROUND INFORMATION: The contract was awarded to Centerline Striping Company, of Elk Grove, in the amount of \$27,965 on May 18, 2011. The contract has been completed in substantial conformance with the specifications approved by City Council on April 6, 2011.

This project consisted of applying extruded thermoplastic product on approximately 10 percent of all lane line marked City streets. There was one change order in the amount of \$700.70 for changes in quantities due to differences between the estimated quantities and the actual quantities. The final cost of the project was \$28,665.70.

Following acceptance by the City Council, as required by law, the City Engineer will file a Notice of Completion with the County Recorder's office. The notice serves to inform vendors and subcontractors that the project is complete and to initiate the **30-day** period to file a stop notice requiring the City to withhold payments from the prime contractor in the event of a payment dispute.

FISCAL IMPACT: The annual cost for maintaining traffic stripes is anticipated to decrease by approximately 30% using extruded thermoplastic product instead of traditional marking paint.

FUNDING AVAILABLE: This project was funded by Measure K Maintenance Funds (325035).



F. Wally Sandelin
Public Works Director

Prepared by Kathryn Garcia, Compliance Engineer
FWS/KMG/CES/pmf
cc: Deputy Public Works Director – Utilities
Compliance Engineer

APPROVED:



Conradt Bartlam, City Manager