

COUNCIL COMMUNICATION

TO:

City Council

Project Data Originally Budgeted:

1986/87

FROM:

City Manager

Budgeted Fund:

General Fund & Utility Funds

Bid Opening Date:

7/13/88

MEETING DATE:

May 17, 1989

AGENDA TITLE:

Underground Tank Installation Improvements, 230 West Elm

Street and 1331 South Ham Lane

RECOMMENDED ACTION: That the City Council accept the improvements for "Underground lank Installations, 230 West Elm Street and 1331 South Ham Lane" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Town and Country Contractors of Sacramento on July 20, 1988, in the amount of \$157,234.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council. One item of work - abandonment of the deep gasoline tank at 230 West Elm Street - was deleted because the Health District has not approved the City's abandonment plan. Staff is waiting for a response from the Health District on this matter.

The final contract price was \$165,751.38. The difference between the contract amount and the final contract price is mainly due to removal and replacement of the City-furnished diesel tank at 230 West Elm Street. This tank did not pass the final leak test. A new tank was furnished by the supplier. Reimbursement for our costs is being negotiated with the supplier.

Jack L. Ronsko

Public Works Director

JLR/RCP/mt

cc:

Purchasing Officer

Building & Equipment Maintenance Supt.

APPROVED:

THOMAS A. PETERSON, City Manager

FILE NO.

CTANK9/TXTW.02M

may 10, 1989