



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

		<u>Project Data</u>	
TO:	City Council	Originally Budgeted:	1988/89
FROM:	City Manager	Budgeted Fund: Capital Water Outlay	
		Amount Budgeted:	\$9,000
MEETING DATE:	August 2, 1989	Total Project Estimate:	\$8,200
		Bid Opening Date:	3/1/89
AGENDA TITLE:	Acceptance of Improvements Under Water Well No. 11 Abandonment, 6013 East Highway 12, Contract		

RECOMMENDED ACTION: That the City Council accept the improvements for "Water Well No. 11 Abandonment" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Layne Western Company, Inc. of Woodland on March 22, 1989, in the amount of \$5,060.00. The contract has been completed in substantial conformance with the specifications approved by the City Council.

The contract completion date was June 16, 1989, and the actual completion date was June 21, 1989. The final contract price was \$7,591.00. The difference between the contract amount and the final contract price is mainly due to additional quantities of work and liquidated damages.

  
Jack L. Ronsko  
Public Works Director

JLR/ML/mt

cc: Purchasing Officer  
Water/Wastewater Superintendent

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.

CWELL11.3/TXTW.02M

JULY 25, 1989