



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

Project Data

TO:	City Council	Originally Budgeted:	<u>1988-89</u>
		Budgeted Fund:	<u>124</u>
FROM:	City Manager	Amount Budgeted:	<u>36,010</u>
		Final Project Cost:	<u>28,015</u>
MEETING DATE:	September 7, 1988		
AGENDA TITLE:	Accept Improvements Under type II Slurry Seal, Various City Streets		

RECOMMENDED ACTION: That the City Council accept the improvements for "Type II Slurry Seal, Various City Streets", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.


BACKGROUND INFORMATION: The contract was awarded to California Pavement Maintenance Company, Inc. of Sacramento on July 6, 1988 in the amount of \$26,681.05. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 1, 1988, and the actual completion date is August 9, 1988. The final contract price was \$28,015.66. The difference between the contract amount and the final contract price is mainly due to an additional 27,000 square feet added after bids were received.


 Jack L. Ronsko
 Public Works Director

cc: Street Superintendent
 Purchasing Officer

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.

August 24, 1988