



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

MEETING DATE: October 4, 1989

AGENDA TITLE: Acceptance of Improvements Under Well Drilling, Well 23,
55 East Harney Lane, Contract

Project Data
Originally Budgeted: 1987/88
Budgeted Fund: Water Capital Outlay
Amount Budgeted: \$262,000 (total)
Total Project Estimate: \$99,700
(this phase)
Bid Opening Date: 3/15/89

RECOMMENDED ACTION: That the City Council accept the improvements for "Well Drilling, Well 23, 55 East Harney Lane" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Peylik Drilling, Inc. of La Habra on March 22, 1989, in the amount of \$98,460.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.


The contract completion date was July 3, 1989, and the actual completion date was July 14, 1989. The final contract price was \$99,020.00. The difference between the contract amount and the final contract price is mainly due to adjustment in well development time and liquidated damages. The delay in accepting the project was due to the contractor's tardiness in submitting payroll reports.

for 
Jack L. Ronsko
Public Works Director

JLR/ML/mt

cc: Purchasing Officer
Water/Wastewater Superintendent

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.

CWELL23.5/TXTW.02M

September 26, 1989