


AC/4a

ACCEPTANCE OF
"LODI ANIMAL
SHELTER
EXPANSION"

COUNCIL ACCEPTED THE IMPROVEMENTS AT "LODI ANIMAL SHELTER EXPANSION" AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION THEREON WITH THE COUNTY RECORDERS OFFICE.

Council was informed that the subject contract was awarded to Ted A. Molfino of Lodi on May 18, 1983 in the amount of \$134,654. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was December 28, 1983 and the actual completion date is January 26, 1984. The final contract price was \$139,051.72. The difference between the contract amount and the final contract price is due to modifications and changes which had to be made to the existing area during the construction and installation of an additional exhaust fan.





CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: January 27, 1984
SUBJECT: Acceptance of "Animal Shelter Expansion"

RECOMMENDED ACTION: That the City Council accept the improvements at "Lodi Animal Shelter Expansion" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Ted A. Molfino of Lodi on May 18, 1983 in the amount of \$134,654. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was December 28, 1983 and the actual completion date is January 26, 1984. The final contract price was \$139,051.72. The difference between the contract amount and the final contract price is due to modifications and changes which had to be made to the existing area during the construction and installation of an additional exhaust fan.


Jack L. Ronsko
Public Works Director

JLR/SB/ns

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.