

CITY COUNCIL MEETING

March 4, 1981

ACCEPTANCE OF
"TRAFFIC SIGNAL
INSTALLATIONS"

Council was apprised that the contract which had been awarded to Collins Electrical Company, Inc., of Stockton on January 16, 1980, in the amount of \$496,000 has been completed in substantial conformance with the plans and specifications approved by the City Council. The final contract price was \$507,666.76. The major difference between the contract amount and the final contract price is due to:

- 1) Replacement of an existing conduit that was too small for required additional wires;
- 2) Additional conduit and wire crossing of Lodi Avenue
- 3) Replacement of existing conduit and wire for the interconnect from School Street to Sacramento Street.

COUNCIL ACCEPTED THE IMPROVEMENTS IN TRAFFIC SIGNAL INSTALLATIONS FAU MG 3039 (1), AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION WITH THE COUNTY RECORDER'S OFFICE.



CITY OF LODI

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: March 2, 1981
SUBJECT: Acceptance of "Traffic Signal Installations"

RECOMMENDED ACTION: That the City Council accept the improvements in Traffic Signal Installations FAU MG 3039 (1), and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Collins Electrical Company, Inc. of Stockton on January 16, 1980, in the amount of \$496,000. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 2, 1980, and the actual completion date is March 2, 1981. The final contract price was \$507,666.76. The major difference between the contract amount and the final contract price is due to:

1. Replacement of an existing conduit that was too small for required additional wires;
2. Additional conduit and wire crossing of Lodi Avenue;
3. Replacement of existing conduit and wire for the interconnect from School Street to Sacramento Street.

Jack L. Ronsko
Public Works Director

JLR:jdc

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.