

CITY COUNCIL MEETING  
MARCH 6, 1985

*cc 48k*

ACCEPTANCE OF  
"CHEROKEE LANE SIGNAL  
IMPROVEMENT"

Council accepted the improvements in "Cherokee Lane Signal Improvements" and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

*Page 377*



# CITY OF LODI

PUBLIC WORKS DEPARTMENT


## COUNCIL COMMUNICATION

**TO:** City Council  
**FROM:** City Manager  
**DATE:** February 28, 1985  
**SUBJECT:** Acceptance of "Cherokee Lane Signal Improvement"

**RECOMMENDED ACTION:** That the City Council accept the improvements in "Cherokee Lane Signal Improvements" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Collins Electrical Co. Inc. of Stockton on June 6, 1984, in the amount of \$109,560. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 2, 1984, and the actual completion date is February 27, 1985. The final contract price was \$110,295. The difference between the contract amount and the final contract price is due to a necessary change in pole layout and extra work in salvaging some items.

  
Jack L. Ronsko  
Public Works Director

JLR/GER/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.