

CITY COUNCIL MEETING  
MAY 7, 1986

16

ACCEPT IMPROVEMENTS,  
SALAS PARK PICNIC  
SHELTER

CC-14(a)

Council accepted the improvements for "Salas Park Picnic Shelter" and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

Council was apprised that the contract was awarded to Diede Construction of Lodi on February 5, 1986 in the amount of \$24,988. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The final contract price was \$25,209. The necessary transfers will be made within the HUD Block Grant to cover the project over-run.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

**TO:** City Council  
**FROM:** City Manager  
**DATE:** April 29, 1986  
**SUBJECT:** Salas Park Picnic Shelter

Project Data

Originally Budgeted: 1985  
Budgeted Fund: HUD Block Grant  
Amount Budgeted: \$25,000  
Fund Project Cost: \$26,500  
Over-run Fund: HUD Block Grant

**RECOMMENDED ACTION:** That the City Council accept the improvements for "Salas Park Picnic Shelter," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Diede Construction of Lodi on February 5, 1986, in the amount of \$24,988. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was June 2, 1986, and the actual completion date is April 29, 1986. The final contract price was \$25,209. The necessary transfers will be made within the Block Grant to cover the project over-run.

  
Jack L. Ronsko  
Public Works Director

cc: Parks & Recreation Director

JLR/GER/eeh

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.