



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO:	City Council	<u>Project Data</u>	
		Originally Budgeted:	1983
FROM:	City Manager	Budgeted Fund:	Gas Tax
		Amount Budgeted:	--
MEETING DATE:	June 17, 1987	Final Project Cost:	\$76,000 [±]
AGENDA TITLE:	Accept Improvements Under Central Avenue Curb & Gutter Replacement, Cherry Street to Tokay Street Contract		

RECOMMENDED ACTION: That the City Council accept the improvements in Central Avenue Curb & Gutter Replacement, Cherry Street to Tokay Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Popuch Concrete Contracting, Inc. of Lodi on September 3, 1986, in the amount of \$68,364.70. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date with extensions for winter was May 28, 1987, and the actual completion date is June 4, 1987. The final contract price was \$ 67,423.00.


The difference between the contract amount and the final contract price is mainly due to differences in actual field measurement compared to office design.


 Jack L. Ronsko
 Public Works Director

cc: Street Superintendent
 Purchasing Officer

JLR/GER/cag

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.