

CITY COUNCIL MEETING
JUNE 25, 1986

14

ACCEPTANCE PUBLIC
SAFETY BUILDING
EVAPORATIVE CONDENSER
REPLACEMENT

CC-20
CC-14(a)

Council accepted the improvements for "PSB Evaporative Condenser Replacement" and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

Council was apprised that this contract had been awarded to Energy Wise of Stockton on March 5, 1986 in the amount of \$13,900. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council. The final contract amount was \$13,900.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

Project Data

FROM: City Manager

Originally Budgeted: 1985-86

DATE: June 17, 1986

Budgeted Fund: 121-350.57-519

Amount Budgeted: \$12,500

SUBJECT: Public Safety Building
Evaporative Condenser Replacement

Final Project Cost: \$16,053.64

Over-run Fund: General Fund

RECOMMENDED ACTION: That the City Council accept the improvements for "PSB Evaporative Condenser Replacement," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Energy Wise of Stockton on March 5, 1986, in the amount of \$13,900. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The actual completion date was May 23, 1986. Through an oversight, work started without a signed contract and as a consequence, the contract date is meaningless. The final contract amount was \$13,900.

Jack L. Ronsko
Public Works Director

JLR/eeh

APPROVED:

THOMAS A. PETERSON, City Manager

FILE NO.