



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO:	City Council	<u>Project Data</u>	
FROM:	City Manager	Originally Budgeted:	1987
MEETING DATE:	July 1, 1987	Budgeted Fund:	Sts & Hwys-2126
		Amount Budgeted:	\$108,000
		Final Project Cost:	\$65,500
AGENDA TITLE:	Accept Improvements Under 1987 Asphalt Concrete Overlays Contract		

RECOMMENDED ACTION: That the City Council accept the improvements under the "1987 Asphalt Concrete Overlays, South Fairmont Avenue, West Lodi Avenue, and East Kettleman Lane" contract and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Granite Construction Company of Stockton on April 15, 1987 in the amount of \$56,268.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 27, 1987, and the actual completion date was June 23, 1987. The final contract price was \$63,422.62. The difference between the contract amount and the final contract price is mainly due to a 10% overrun on asphaltic concrete and a \$765 change order caused by a reduction in the amount of grinding.


 Jack L. Ronsko
 Public Works Director

JLR/GER/ma

cc: Street Superintendent

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.