

CITY COUNCIL MEETING
AUGUST 7, 1985

VARIOUS PROJECTS
ACCEPTED

Council accepted improvements in the following projects, and directed the Public Works Director to file a Notice of Completion thereon:

- I. Improvements in "Stockton Street Improvements, Kettleman to Vine".
- II. Improvements in "Legion Park Tennis Court Resurfacing"
- III. Improvements in "Lockeford Street Improvements, Mills Avenue to Cross Street"
- IV. Improvements in "Well Drilling, Well #21, 136 Lower Sacramento Road"

CC 4-11

CC 4-10

CC 4-10

Pg. 474



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

DATE: July 31, 1985

SUBJECT: Acceptance of "Stockton Street Improvements,
Kettleman to Vine."


Project Data

Amount Budgeted: \$489,000±
Funds: FAU Fund (126.0)
SB325 Fund (124.0)

RECOMMENDED ACTION: That the City Council accept the improvements in "Stockton Street Improvements, Kettleman to Vine," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.


BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on February 6, 1985 in the amount of \$409,668. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 26, 1985, and the actual completion date is July 26, 1985. The final contract price was \$460,871.78. The difference between the contract amount and the final contract price is due to costs for additional work to stabilize subgrade; an overrun in Asphaltic concrete of \$5,000 and miscellaneous items that became necessary or desirable as the work progressed.


Jack L. Ronsko
Public Works Director

JLR/GER/ns

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: July 31, 1985
SUBJECT: Acceptance of "Legion Park Tennis Court Resurfacing."

RECOMMENDED ACTION: That the City Council accept the improvements in "Legion Park Tennis Court Resurfacing" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Sports Surfacing Inc. of Pinedale, CA, on July 3, 1985, in the amount of \$11,700.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 1, 1985 and the actual completion date is July 17, 1985. The final contract price was \$11,700.00.


Jack L. Ronsko
Public Works Director
JLR/em

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

DATE: July 31, 1985

SUBJECT: Acceptance of "Lockeford Street Improvements,
Mills Avenue to Cross Street."

Project Data

Amount Budgeted: \$112,000

Fund: TDA Fund (124.0)

Overrun Fund: TDA Fund (124.0)

RECOMMENDED ACTION: That the City Council accept the improvements in "Lockeford Street Improvements, Mills Avenue to Cross Street" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.


BACKGROUND INFORMATION: The contract was awarded to Claude C. Woods Co. of Lodi on May 15, 1985 in the amount of \$117,812.00. The contract has been completed in substantial conformance with plans and specifications approved by the City Council.

The contract completion date was July 28, 1985 and the actual completion date is August 2, 1985. The final price was \$144,992.07. The difference between the contract amount and the final contract price is due to additional costs in stabilizing subgrade and a 5% overrun in asphaltic concrete.


Jack L. Ronsko
Public Works Director

ILR/em

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: July 30, 1985
SUBJECT: Acceptance of "Well Drilling, Well #21"
136 Lower Sacramento Road

RECOMMENDED ACTION: That the City Council accept the improvements in "Well Drilling, Well #21" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.


BACKGROUND INFORMATION: The contract was awarded to Myers Bros. Farming & Well Drilling of Hanford on March 6, 1985, in the amount of \$31,500. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was June 1, 1985, and the actual completion date is July 29, 1985. The final contract price was \$31,192.65. The difference between the contract amount and the final contract price is due to minor differences made during the construction of the well.


Jack L. Ronsko
Public Works Director

JLR/ML/eeh

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.