

CITY COUNCIL MEETING
OCTOBER 15, 1986

24

ACCEPT IMPROVEMENTS -
ASPHALT CONCRETE
OVERLAYS, VICTOR
ROAD, PINE STREET,
AND LODI AVENUE

CC-12(a)
CC-12(d)

Council was apprised that the contract for "Asphalt Concrete Overlays, Victor Road, Pine Street, and Lodi Avenue", which was awarded to Claude C. Wood Company of Lodi on August 6, 1986 in the amount of \$178,202.00, has been completed in substantial conformance with the plans and specifications approved by the City Council.

The final contract price is approximately \$185,000. The difference between the contract amount and the final contract price is mainly due to the addition of some concrete work and the actual quantities compared to estimated quantities. The exact final price is being negotiated because of the amount of an overrun on asphalt leveling courses.

Council accepted the improvements for "Asphalt Concrete Overlays, Victor Road, Pine Street, and Lodi Avenue," and directed the Public Works Director to file a Notice of Completion with the County Recorder thereon.



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

<p>TO: City Council</p> <p>FROM: City Manager</p> <p>MEETING DATE: October 15, 1986</p> <p>SUBJECT: Accept Improvements - Asphalt Concrete Overlays, Victor Road, Pine Street, and Lodi Avenue</p>	<p style="text-align: center;"><u>Project Data</u></p> <p>Originally Budgeted: 1986</p> <p>Budgeted Fund: Gas Tax/T&D Act/ SB 300</p> <p>Amount Budgeted: \$222,000</p> <p>Final Project Cost: \$212,000±</p>
--	---

RECOMMENDED ACTION: That the City Council accept the improvements for "Asphalt Concrete Overlays, Victor Road, Pine Street, and Lodi Avenue," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on August 6, 1986 in the amount of \$178,202.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 2, 1986, and the actual completion date is October 10, 1986. The final contract price is approximately \$185,000. The difference between the contract amount and the final contract price is mainly due to the addition of some concrete work and the actual quantities compared to estimated quantities. The exact final price is being negotiated because of the amount of an overrun on asphalt leveling courses.


 Jack L. Ronsko
 Public Works Director

cc: Street Superintendent

JLR/GER/ma

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.