

Pg 313
22-452
a.c. 14.6

CITY COUNCIL MEETING

OCTOBER 20, 1982

Council was apprised that the contract for "Vine Street Paving, East of Lower Sacramento Road, Houston Lane Paving, South of Victor Road" was awarded to Claude C. Wood, Co. of Lodi on September 1, 1982, in the amount of \$31,481. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 16, 1982 and the actual completion date is October 14, 1982. The final contract price was \$37,744.90. The difference between the contract amount and the final contract price is due to an overrun in the base rock quantities and excavation for correction of unstable subgrade and an error in the amount of asphaltic concrete specified.

ACCEPTANCE OF
VINE STREET,
HOUSTON LANE
PAVING

COUNCIL ACCEPTED THE IMPROVEMENTS IN "VINE STREET PAVING, EAST OF LOWER SACRAMENTO ROAD, HOUSTON LANE PAVING, SOUTH OF VICTOR ROAD" AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION WITH THE COUNTY RECORDER'S OFFICE THEREON.