

CITY COUNCIL MEETING  
NOVEMBER 5, 1986

40

PINE STREET, ELM  
STREET & SPRR,  
STREET IMPROVEMENTS

ACCEPTED

CC-10(a)

Council accepted the improvements for "Pine Street, Elm Street & SPRR, Street Improvements" and directed the Public Works Director to file a Notice of Completion with the County Recorder's office.

The contract for the subject improvements was awarded to Claude C. Wood Company of Lodi on August 6, 1986 in the amount of \$59,778.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 13, 1986, and the actual completion date was October 29, 1986. The final contract price was \$65,462.00. The difference between the contract amount and the final contract price is mainly due to an overrun in asphaltic quantities and some extra work on regrading.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT


## COUNCIL COMMUNICATION

TO:	City Council	<u>Project Data</u>	
FROM:	City Manager	Originally Budgeted:	1985
		Budgeted Fund:	Gas Tax
MEETING DATE:	November 5, 1986	Amount Budgeted:	\$78,000
		Final Project Cost:	\$73,500
SUBJECT:	Pine Street, Elm Street @ SPRR, Street Improvements		

**RECOMMENDED ACTION:** That the City Council accept the improvements for "Pine Street, Elm Street @ SPRR, Street Improvements" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Claude C. Wood Co. of Lodi on August 6, 1986 in the amount of \$59,778.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.


The contract completion date was November 13, 1986, and the actual completion date was October 29, 1986. The final contract price was \$65,462.00. The difference between the contract amount and the final contract price is mainly due to an overrun in asphaltic quantities and some extra work on regrading.

  
Jack L. Ronsko  
Public Works Director

JLR/GER/ma

cc: Assistant Finance Director  
Street Superintendent

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.