

*cc 11/20/85
cc 11/20/85*

CITY COUNCIL MEETING
NOVEMBER 20, 1985

ACCEPT IMPROVEMENTS -
HAM LANE, LODI TO ELM
STREET

Council accepted the improvements for "Ham Lane Improvements, Lodi Avenue to Elm Street" and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The contract was awarded to Granite Construction of Stockton on June 5, 1985 in the amount of \$287,989.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The final contract price was \$332,417.19. The difference between the contract amount and the final contract price is mainly due to the necessity of importing additional rock to stabilize unsuitable subgrade, an overrun in the amount of asphalt, and resolution of some minor conflicts with catch basin lines.

