

CC 120 ✓  
CC 47 ✓


CITY COUNCIL MEETING  
NOVEMBER 20, 1985

ACCEPT IMPROVEMENTS -  
WELL 21 PUMP AND MOTOR

Council accepted the improvements for "Well #21 Pump and Motor, 136 Lower Sacramento Road" and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The contract was awarded to Noack Pump Co. of Stockton on July 12, 1985 in the amount of \$14,029.16. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The final contract price was \$13,029.16. The difference between the contract amount and the final contract price is mainly due to a penalty for pump performance as provided in the specifications.





# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

<b>TO:</b>	City Council	<u>Project Data</u>
<b>FROM:</b>	City Manager	Originally Budgeted: 1985
<b>DATE:</b>	November 12, 1985	Budgeted Fund: Water Capital Outlay
<b>SUBJECT:</b>	Well 21 Pump & Motor	Amount Budgeted: \$175,000
		Fund Project Cost to Date: \$72,000*

**RECOMMENDED ACTION:** That the City Council accept the improvements for "Well #21 Pump & Motor, 136 Lower Sacramento Road," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Noack Pump Co. of Stockton on July 12, 1985, in the amount of \$14,029.16. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 30, 1985, and the actual completion date is November 11, 1985. The final contract price was \$13,029.16. The difference between the contract amount and the final contract price is mainly due to a penalty for pump performance as provided in the specifications.


  
Jack L. Ronsko  
Public Works Director

cc: Water/Wastewater Superintendent

JLR/eeh

\*Based on costs to date, there appears to be adequate funds to finish the project.

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.