



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Contract for Blakely Park Fence Improvements, 1050 South Stockton Street

MEETING DATE: April 1, 1998


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Blakely Park Fence Improvements, 1050 South Stockton" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to S & J Construction, of Elk Grove, on October 1, 1997, in the amount of \$15,657. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 16, 1998, and the actual completion date was January 6, 1998. The final contract price was \$15,657, the same as the original contract price.

FUNDING: As determined at contract award.



Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

RCP/WKF/lm

cc: Purchasing Officer
Parks Superintendent
Community Development Block Grant Coordinator

APPROVED: _____


H. Dixon Flynn -- City Manager