



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Contract for Legion Park Basketball Court, 835 South Hutchins Street

MEETING DATE: October 7, 1998


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Legion Park Basketball Court, 835 South Hutchins Street" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to A. M. Stephens Construction, of Lodi, on June 17, 1998, in the amount of \$20,590. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 17, 1998, and the actual completion date was August 17, 1998. The final contract price was unchanged from the contract award amount, \$20,590.

FUNDING: Budgeted Fund: 1997/98 Parks Capital Improvement Fund


Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

RCP/WKF/do

cc: Purchasing Officer
Parks Superintendent

APPROVED: _____


H. Dixon Flynn -- City Manager