



# CITY OF LODI

## COUNCIL COMMUNICATION

**AGENDA TITLE:** Acceptance of Improvements Under Lodi Lake Nature Trail Contract

**MEETING DATE:** April 3, 1996

**PREPARED BY:** Public Works Director

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Lodi Lake Nature Trail" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The project was awarded to Don Lawley Company, Inc. of Stockton on June 7, 1995 in the amount of \$14,300. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The high water level in the Mokelumne River last summer caused the Wilderness Area to flood and delayed the start of the project. The contractor completed the work within the fifteen working days specified in the contract. Acceptance of this project was not done until now because the Public Works Department and the Parks and Recreation Department were negotiating with the contractor to have additional work done as part of this project. By mutual agreement, this work will be done at a later date. The final contract price was \$14,300.

<b>FUNDING:</b>	Originally Budgeted:	1994/95
	Budgeted Fund:	Capital Outlay Reserve Fund Habitat Conservation Fund Program
	Current Appropriation:	Capital Outlay Reserve Fund (\$40,000) Habitat Conservation Fund Program (\$20,000)
	Total Project Estimate:	\$30,000
	Bid Opening Date:	May 24, 1995

  
Jack L. Ronsko  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer  
Street Superintendent  
Parks Superintendent

**APPROVED:** \_\_\_\_\_

H. Dixon Flynn -- City Manager