



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for Destruction of Eight Water Wells,
East Lodi Avenue

MEETING DATE: December 1, 1999

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Destruction of Eight Water Wells, East Lodi Avenue" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Clark Well, Inc., of Stockton, on July 21, 1999, in the amount of \$20,500.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 12, 1999, and the actual completion date was October 28, 1999. The final contract price was \$16,332.50. The difference between the contract amount and the final contract price is mainly due to the wells requiring less concrete for abandonment than estimated.

FUNDING: Budgeted Fund: Included in the East Lodi Avenue property acquisition funding
Contract Amount \$20,500.00

A handwritten signature in black ink, appearing to read "Richard C. Prima, Jr.".

Richard C. Prima, Jr.
Public Works Director

Prepared by Mark J. Lindseth, Associate Civil Engineer

RCP/MJL/pmf

cc: Purchasing Officer
Electric Utility Director

APPROVED: _____

A handwritten signature in black ink, appearing to read "H. Dixon Flynn".
H. Dixon Flynn -- City Manager