



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for Walkway Improvements, Lodi Lake Park, Graves Park, and Beckman Park

MEETING DATE: February 21, 2001

PREPARED BY: Public Works Director


RECOMMENDED ACTION: That the City Council accept the improvements under the "Walkway Improvements, Lodi Lake Park, Graves Park, and Beckman Park" contract.

BACKGROUND INFORMATION: The project was awarded to Upright Construction, of Stockton, on July 5, 2000, in the amount of \$75,215.20. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 5, 2000, and the actual completion date was September 26, 2000. Approval of the Disadvantaged Business Enterprise submittals from the contractor caused a delay in accepting this project. The final contract price was \$69,950.31. The difference between the contract amount and the final contract price is mainly due to a difference in the actual square footage of concrete that was placed as compared to the estimated quantity.

Following acceptance by the City Council, the City Engineer will file a Notice of Completion with the County Recorder's office.

FUNDING: Budgeted Fund: Community Development Block Grant Fund
Contract Amount: \$69,950.31


Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer

RCP/WKF/pmf

cc: Joel Harris, Purchasing Officer
Parks Project Coordinator
Community Development Block Grant Coordinator

APPROVED: _____

 for
H. Dixon Flynn -- City Manager