



# CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Lane Line Painting, Various City Streets, 1994

MEETING DATE: March 1, 1995


PREPARED BY: Public Works Director

**RECOMMENDED ACTION:** That the City Council accept the improvements for "Lane Line Painting, Various City Streets, 1994" and direct the City Engineer to file a Notice of Completion with the County Recorder's Office.

**BACKGROUND INFORMATION:** The contract was awarded to Traffic Limited of Lodi on November 2, 1994, in the amount of \$19,920.82. The contract has been completed in substantial conformance with the specifications approved by the City Council on October 5, 1994.

The contract completion date was February 9, 1995. The final contract price was \$20,321.57. The difference between the bid price and the final cost is due to a minor increase in additional footage painted.

<b>FUNDING:</b>	Originally Budgeted:	1994-95
	Budgeted Fund:	10.0-503.08-520
	Current Appropriation:	\$21,000.00
	Total Project Estimate:	\$21,000.00
	Bid Opening Date:	October 20, 1994




Jack L. Ronsko  
Public Works Director

Prepared by George Bradley, Street Superintendent

JLR/GMB/dsg

cc: City Attorney  
Purchasing Officer  
Street Superintendent

APPROVED: \_\_\_\_\_



THOMAS A. PETERSON  
City Manager



recycled paper