



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Lodi Avenue Wastewater Pipe Replacement, 200 Feet East of Crescent Avenue to Hutchins Street Contract

MEETING DATE: August 2, 1995

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Lodi Avenue Wastewater Pipe Replacement, 200 Feet East of Crescent Avenue to Hutchins Street" contract, and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Jardin Pipeline, Inc. of Castro Valley in the amount of \$65,025.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 21, 1994, and the actual completion date was November 11, 1994. The City was waiting for Jardin Pipeline to furnish costs for their additional work on the project so the contract could be adjusted to reflect those changes. This caused the delay in accepting the project. The final contract price was \$67,312.13. The difference between the contract amount and the final contract price is mainly due to the installation of two sanitary sewer services which were not shown on the plans, and the reconstruction of an existing sewer manhole.

FUNDING:	Originally Budgeted:	1993/94
	Budgeted Fund:	Sewer Utility Capital Outlay Fund
	Current Appropriation:	\$90,000.00
	Total Project Estimate:	\$81,000.00
	Bid Opening Date:	July 27, 1994



Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Water/Wastewater Superintendent

APPROVED: _____


THOMAS A. PETERSON
City Manager



recycled paper