



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Mills Avenue Overlay, Tokay Street to Vine Street Contract

MEETING DATE: August 17, 1994


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Mills Avenue Overlay, Tokay Street to Vine Street" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Granite Construction of Stockton on May 18, 1994 in the amount of \$64,750.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 18, 1994, and the actual completion date was June 18, 1994. The final contract price was \$65,365.88. The difference between the contract amount and the final contract price is mainly due to contract change order work which included adding more square footage to the pavement repair areas, extending the pavement reinforcing fabric into the future bike lanes, using ductile iron pipe where the catch basin lateral crosses the water main, removing unstable subgrade under the curb returns and replacing it with controlled-density fill, and adjusting the payment for the concrete quantities. Because of a decrease in the contract quantities for the asphalt and concrete work, the additional work done with the change order only increased the contract amount by \$615.88.

FUNDING:	Originally Budgeted:	1993/94
	Budgeted Fund:	State-Local Transportation Partnership Program (15%) Measure K (85%)
	Current Appropriation:	\$92,000.00
	Total Project Estimate:	\$78,000.00
	Bid Opening Date:	April 27, 1994


 Jack L. Ronsko
 Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKf/m

cc: Purchasing Officer
Street Superintendent
Granite Construction

APPROVED: 
 THOMAS A. PETERSON
 City Manager

