



# CITY OF LODI

## COUNCIL COMMUNICATION

**AGENDA TITLE:** Acceptance of Improvements Under Well Drilling, Well 25, 1014 Holly Drive Contract

**MEETING DATE:** November 16, 1994

**PREPARED BY:** Public Works Director

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Well Drilling, Well 25, 1014 Holly Drive" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Calwater Drilling Company of Turlock on June 1, 1994 in the amount of \$67,680. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 27, 1994, and the actual completion date was September 8, 1994. The final contract price was \$63,380. The difference between the contract amount and the final contract price is mainly due to a deduct for the well being drilled out of plumb. The well is still useable but the contractor was penalized for misalignment of the well and causing accelerated wear on the pump shaft.

**FUNDING:** Originally Budgeted: 1993/94  
Budgeted Fund: Water Development Impact Mitigation Fee  
Current Appropriation: \$331,000  
Total Project Estimate: \$ 82,000 (this phase)  
Bid Opening Date: May 18, 1994

  
Jack L. Ronsko  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer  
Water/Wastewater Superintendent

APPROVED: 

THOMAS A. PETERSON  
City Manager

