



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Church Street Overlay, Lodi Avenue to Chestnut Street, Tokay Street to Vine Street Contract

MEETING DATE: January 6, 1993


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Church Street Overlay, Lodi Avenue to Chestnut Street, Tokay Street to Vine Street" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Co. of Lodi on August 5, 1992 in the amount of \$77,929.20. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 20, 1992, and the actual completion date was October 20, 1992. The final contract price was \$94,413.45. The difference between the contract amount and the final contract price is mainly due to extending the limits of the project south of Vine Street and installing a new set of traffic loops at the southeast corner of Lodi Avenue and Church Street.

FUNDING: Originally Budgeted: 1991
Budgeted Fund: Gas Tax
Current Appropriation: \$116,000
Total Project Estimate: \$113,000
Bid Opening Date: July 22, 1992


Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/~~WKF~~/lm

cc: Purchasing Officer
Street Superintendent
C. C. Wood Co.

APPROVED - 

THOMAS A. PETERSON
City Manager



recycled paper

CC-1