



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Pleasant Avenue Sidewalk Replacement, Alley S/Lodi Avenue to Lodi Avenue Contract

MEETING DATE: July 21, 1993


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Pleasant Avenue Sidewalk Replacement, Alley S/Lodi Avenue to Lodi Avenue contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Allied-West Construction Co. of Penryn on March 17, 1993 in the amount of \$22,243.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was May 27, 1993, and the actual completion date was May 27, 1993. The final contract price was \$24,015.06. The difference between the contract amount and the final contract price is mainly due to minor increases in the concrete work and a difference of eight tons of asphalt concrete between the Engineer's estimate and the actual tonnage placed.

FUNDING:	Originally Budgeted:	1993/94
	Budgeted Fund:	Gas Tax
	Current Appropriation:	\$52,000.00
	Total Project Estimate:	\$33,500.00
	Bid Opening Date:	March 3, 1993


 Jack L. Ronsko
 Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/Tm

cc: Purchasing Officer
Street Superintendent

APPROVED



THOMAS A. PETERSON
City Manager



recycled paper

CC-1