



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
MEETING DATE: February 6, 1991
AGENDA TITLE: Acceptance of Improvements Under Church Street Overlay, Tokay Street to Chestnut Street, Contract

RECOMMENDED ACTION: That the City Council accept the improvements under the "Church Street Overlay, Tokay Street to Chestnut Street" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.


BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on September 19, 1990, in the amount of \$92,488.20. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was December 5, 1990, and the actual completion date was December 5, 1990. The final contract price was \$89,185.07. The difference between the contract amount and the final contract price is mainly due to differences between a few of the estimated quantities and the final pay quantities.


Jack L. Ronsko
Public Works Director
JLR/WB/mt

cc: Purchasing Officer
Street Superintendent

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.