



# CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Type II Slurry Seal,  
Various Streets, 1993

MEETING DATE: September 15, 1993


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements for Type II Slurry Seal, Various City Streets, 1993, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Graham contractors of San Jose on July 9, 1993, in the amount of \$39,749.17. The contract has been completed in substantial conformance with the specifications approved by the City Council.

The contract completion date was August 24, 1993, and the final contract price was \$41,592.92. The difference between the contract amount and the final contract price is mainly due to adding \$1,843.75 of slurry work at the White Slough Water Pollution Control Facility.

FUNDING:	Originally Budgeted:	1993/94
	Budgeted Funds:	Street Work - 32 Fund, 33 Fund or 124 Fund
		White Slough - Sewer Fund
	Current Appropriation:	\$45,000.00
	Total Project Estimate:	\$41,592.92

  
 Jack L. Ronsko  
 Public Works Director

Prepared by George Bradley, Street Superintendent

JLR/GB/lm

cc: Purchasing Officer  
Street Superintendent

APPROVED: \_\_\_\_\_



THOMAS A. PETERSON  
City Manager



recycled paper

CC-1