



# CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Anderson Avenue Street Improvements, 150' N/Swain Drive to 200' N/Swain Drive, Contract

MEETING DATE: October 6, 1993


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Anderson Avenue Street Improvements, 150' N/Swain Drive to 200' N/Swain Drive" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to George Reed, Inc., of Lodi on July 7, 1993, in the amount of \$24,705.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 25, 1993, and the actual completion date was September 9, 1993. The final contract price was \$26,098.80. The difference between the contract amount and the final contract price is mainly due to minor differences between the engineer's estimate and the actual pay quantities. Additional money was also owed to George Reed, Inc., for the complete tonnage of aggregate base used on the project and for extra work done by the contractor to locate the existing storm drain line.

FUNDING: Originally Budgeted: 1993  
Budgeted Fund: Gas Tax  
Current Appropriation: \$50,000.00  
Total Project Estimate: \$28,000.00  
Bid Opening Date: June 23, 1993

  
Jack L. Ronsko  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer  
Street Superintendent

APPROVED: \_\_\_\_\_

THOMAS A. PETERSON  
City Manager



recycled paper

CC-1