



# CITY OF LODI

# COUNCIL COMMUNICATION

**AGENDA TITLE:** Acceptance of Improvements Under Asphalt Pavement Overlays, Tokay Street, Church Street to Fairmont Avenue, and Houston Lane, Pine Street to Victor Road, Contract

**MEETING DATE:** November 17, 1993

**PREPARED BY:** Public Works Director

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Asphalt Pavement Overlays, Tokay Street, Church Street to Fairmont Avenue, and Houston Lane, Pine Street to Victor Road" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's Office.

**BACKGROUND INFORMATION:** The contract was awarded to George Reed, Inc., of Lodi on June 2, 1993 in the amount of \$135,639.30. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 24, 1993 and the actual completion date was September 24, 1993. The final contract price was \$189,324.16. The difference between the contract amount and the final contract price is mainly due to the installation of handicap ramps at all the curb returns to put them in conformance with the Americans with Disabilities Act (ADA) requirements.

<b>FUNDING:</b>	Originally Budgeted:	1992/93
	Budgeted Fund:	Transportation Development Act (79%)
		State Local Transportation Partnership Program (12%)
		Water Capital Outlay Fund (9%)
	Current Appropriation:	\$220,000.00
	Total Project Estimate:	\$215,000.00




Jack L. Ronsko  
Public Works Director

Prepared by Wes Fujitani, Senior Civil Engineer

JLR/vjs/lm

cc: Purchasing Officer  
Street Superintendent

APPROVED



THOMAS A. PETERSON  
City Manager



recycled paper