



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Kofu Park Handicap Walkway Contract

MEETING DATE: October 20, 1993


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Kofu Park Handicap Walkway" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's Office.

BACKGROUND INFORMATION: The contract was awarded to Popuch Concrete of Lodi on July 7, 1993 in the amount of \$ 4,274.30. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 24, 1993, and the actual completion date was August 24, 1993. The final contract price was \$4,274.30.

FUNDING: Originally Budgeted: 1993
Budgeted Fund: Community Development Block Grant Fund
Current Appropriation: \$8,000.00
Total Project Estimate: \$6,600.00
Bid Opening Date: June 30, 1993



Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Parks Superintendent
Community Development Block Grant Coordinator

APPROVED.



THOMAS A. PETERSON
City Manager



recycled paper