



# CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for Turner Road Asphalt Concrete Resurfacing, 200 Feet West of Pleasant Avenue to Highway 99 Overpass

MEETING DATE: October 1, 2003

PREPARED BY: Public Works Director


RECOMMENDED ACTION: That the City Council accept the improvements under the "Turner Road Asphalt Concrete Resurfacing, 200 Feet West of Pleasant Avenue to Highway 99 Overpass" contract.

BACKGROUND INFORMATION: The project was awarded to George Reed, Inc., of Lodi, on March 5, 2003, in the amount of \$777,777.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 2, 2003, and the actual completion date was August 27, 2003. The final contract price was \$775,591.07. The difference between the contract amount and the final contract price is mainly due to decreases in the asphalt concrete quantity and the import borrow quantity from what was estimated for the project. A contract change order was also issued which added the use of portable changeable message signs to the project and changed the mix design of the final lift of asphalt concrete for better ride characteristics.

Following acceptance by the City Council, the City Engineer will file a Notice of Completion with the County Recorder's office.

FUNDING:	Budgeted Fund:	State Transportation Improvement Program (STIP)	\$722,000.00
		Measure K	\$ 60,000.00
	Contract Amount:	\$782,000.00	


  
Richard C. Prima, Jr.  
Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer

RCP/WF/pmf

cc: Joel Harris, Purchasing Officer  
Street Superintendent

APPROVED: \_\_\_\_\_

  
Janet S. Flynn -- City Manager